

| № | Obyektlarning nomi va manzili | Obyektlar soni | Obyektlarning tender summasi | Moliyalashtirilgan mablag' (mln.so`m) | Moliyalashtirilgan mablag', % | Bajarilgan QMI (mln.so`m) | Bajarilgan QMI % | Foydalanishga topshirilish muddati (1-yarim yillik bilan) | Foydalanishga topshirilish muddati (Iyul oyi bilan) | Foydalanishga topshirilish muddati (Avgust oyi bilan) |
|------------|---|----------------|------------------------------|---------------------------------------|-------------------------------|---------------------------|------------------|---|---|---|
| - | Jami viloyat bo'yicha: | 154 | 173930,559 | 173930,559 | 100,00% | 173930,559 | 100,00% | 60 | 58 | 36 |
| I | Umumta'lim maktablari | 54 | 71500,176 | 71500,176 | 100,00% | 71500,176 | 100,00% | 21 | 26 | 7 |
| 1 | Yangi maktablar | 7 | 17780,015 | 17780,015 | 100,00% | 17780,015 | 100,00% | 1 | - | 6 |
| 2 | Kapital rekonstruksiya | 41 | 46981,954 | 46981,954 | 100,00% | 46981,954 | 100,00% | 17 | 23 | 1 |
| 3 | Kapital ta'mirlash | 6 | 6738,207 | 6738,207 | 100,00% | 6738,207 | 100,00% | 3 | 3 | - |
| II | Kasb-hunar kollejlari | 9 | 11357,326 | 11357,326 | 100,00% | 11357,326 | 100,00% | 6 | 1 | 2 |
| 1 | Kapital rekonstruksiya | 2 | 5695,761 | 5695,761 | 100,00% | 5695,761 | 100,00% | - | - | 2 |
| 2 | Kapital ta'mirlash | 7 | 5661,565 | 5661,565 | 100,00% | 5661,565 | 100,00% | 6 | 1 | - |
| III | Sog'liqni saqlash obyektlari | 11 | 29875,817 | 29875,817 | 100,00% | 29875,817 | 100,00% | 1 | - | 10 |
| IV | Bolalar sporti obyektlari | 49 | 45438,382 | 45438,382 | 100,00% | 45438,382 | 100,00% | 16 | 27 | 6 |
| 1 | Musiqa va san'at maktablari | 2 | 6169,814 | 6169,814 | 100,00% | 6169,814 | 100,00% | - | - | 2 |
| 2 | Sport maktablari | 3 | 7153,748 | 7153,748 | 100,00% | 7153,748 | 100,00% | - | - | 3 |
| 3 | Sportzallar qurilishi | 43 | 29696,262 | 29696,262 | 100,00% | 29696,262 | 100,00% | 16 | 27 | 3 |
| 4 | Samarqand shahridagi sportning suv turlari bo'yicha ixtisoslashtirilgan bolalar va o'smirlar sport maktabi (Delfin) | 1 | 2418,558 | 2418,558 | 100,00% | 2418,558 | 100,00% | - | - | 1 |
| V | Kommunikatsiya obyektlari | 25 | 7487,67 | 7487,67 | 100,00% | 7487,67 | 100,00% | 15 | 2 | 8 |
| VI | Boshqa obyektlar | 6 | 8271,189 | 8271,189 | 100,00% | 8271,189 | 100,00% | 1 | 2 | 3 |
| 1 | Samarqand shahridagi "Saxovat" uyining bino va inshootlarini qurish va rekonstruksiya qilish | 1 | 1462,299 | 1462,299 | 100,00% | 1462,299 | 100,00% | - | - | 1 |
| 2 | Samarqand shahridagi Rudakiy ko'chasida yong'in xavfsizligi DEPOsi qurilishi | 1 | 3026,15 | 3026,15 | 100,00% | 3026,15 | 100,00% | - | - | 1 |
| 3 | Kattaqo'rg'on shahridagi "Marvarid" sanatoriyasini rekonstruksiya qilish | 1 | 1858,356 | 1858,356 | 100,00% | 1858,356 | 100,00% | - | - | 1 |
| 4 | Sel toshqinidan talofat ko'rgan ob'ektlar | 3 | 1924,384 | 1924,384 | 100,00% | 1924,384 | 100,00% | 1 | 2 | - |